COMPLETION REPORT

1. Name Of Work :- Improvements Of Roads And Foothpath In Mallasandra Ward No.13 Shettyhalli Sub Division

2. Sanctioned Estimate No. & Date : EE/DD/AS/19/2018-19, Dated:-24.11.2018
: CE/DZ/TS/08/2018-19, Dated:- 24.11.2018

3. Head of account which is chargeable : P3296, 14th Finance Commission Works- Road and Footpath Maintenance

4. Entrustment order No. & DT : **EE/DD/WO/ 45/2019-20, Dated: 20.06.2020**

5. Name of Beneficiaries : **M/s KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work :

7. Measurement recorded in : M.B No. 4879
Page No. 487806- 487824

8. Check measurement of the Asst. : M.B No. 4879
Page No. 487806-487821

Exe. Eng. / Exe. Eng., On :

9. Name of the office / official Incharge of the work :

10. a) Asst. Eng/Junior Eng. : **Sri. Venkatesh**

b) Asst. Exe. Engineer : **Sri. Nagesh Murthy**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs.15.00 Lakhs	1494821=00 Rs. 1495267.42	-	51779=00 Rs.4710.97

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Assistant Engineer
Ward No.13

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

SDBV 500086.00.

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned with CamScanner